BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: 61

Item Name: Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - First Floor

Sl No	Description of work	No.		length		Total length	Remarks	
	First Floor							
	Column Bars Ground Floor to First Floor							
	16mm dia bar							
	C1	4	4	4.00	=	64.00		
		4	10	6.00	=	240.00		
						304.00 mtr		
					@	1.58	480.32	Kg/mtr
	16mm dia bar							
	C2	2	10	6.00	=	120.00		
		2	6	4.00	=	48.00		
						168.00 mtr		
					@	1.58	265.44	Kg/mtr
	16mm dia bar							
	C3	3	8	6.00	=	144.00		
		3	8	4.00	=	96.00		
						240.00 mtr		
					@	1.58	379.20	Kg/mtr
	20mm dia bar							
	C4	6	6	6.00	=	216.00		
						216.00 mtr		
					@	2.47	533.52	Kg/mtr
	16mm dia bar							
	C4	6	10	4.00	=	240.00		
						240.00 mtr		
					@	1.58	379.20	Kg/mtr
	25mm dia bar							
	C4	2	6	6.00	=	72.00		
						72.00 mtr		
					@	3.85	277.20	Kg/mtr
	20mm dia bar							
	C5	2	12	4.00	=	96.00		
						96.00 mtr		
					@	2.47	237.12	Kg/mtr
	25mm dia bar							
	C6	1	10	6.00	=	60.00		
						60.00 mtr		

ಪಶಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೦
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

						@	3.85		231.00	Kg/mtr
	20mm dia bar									
	C4		1	12	4.00	=	48.00			
							48.00	mtr		
						@	2.47		118.56	Kg/mtr
	20mm dia bar									
	F2A		1	6	6.00	=	36.00			
							36.00	mtr		
						@	2.47		88.92	Kg/mtr
	16mm dia bar									
	C4		1	10	4.00	=	40.00			
							40.00	mtr		
						@	1.58		63.20	Kg/mtr
	Column Strirrups									
	8mm dia bar C1									
	R1		4	17	1.60	=	108.80			
	R2		4	17	0.76	=	51.68			
	R3		4	34	0.50	=	68.00			
							228.48	mtr		
						@	0.395		90.25	Kg/mtr
	8mm dia bar C2									
	R1		2	18	1.90	=	68.40			
	R2		2	18	0.97	=	34.92			
	R3		2	36	0.62	=	44.64			
							147.96	mtr		
						@	0.395		58.44	Kg/mtr
	8mm dia bar C3									
	R1		3	14	1.90	=	79.80			
	R2		3	14	0.97	=	40.74			
	R3		3	28	0.62	=	52.08			
							172.62	mtr		
						@	0.395		68.21	Kg/mtr
	8mm dia bar C4									
	R1		6	16	1.90	=	182.40			
	R2		6	16	0.97	=	93.12			
	R3		6	32	0.62	=	119.04			
							394.56	mtr		
						@	0.395		155.85	Kg/mtr
	8mm dia bar C5									
	R1		2	14	1.90	=	53.20			
	R2		2	28	0.97	=	54.32			
	R3		2	28	0.62	=	34.72			
							142.24	mtr		
						@	0.395		56.18	Kg/mtr
	8mm dia bar C6									
	R1		1	14	2.20	=	30.80			
	R2		1	42	1.20	=	50.40			
	R3		1	28	0.62	=	17.36			
							98.56	mtr		
						@	0.395		38.93	Kg/mtr
	Beams									
	16mm dia bar									

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೦೨
ಬೃ.ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

	B1		1	4	7.20	=	28.80			
							28.80	mtr		
						@	1.58		45.50	Kg/mtr
	12mm dia bar									
	B1		1	2	7.20	=	14.40			
							14.40	mtr		
						@	0.89		12.82	Kg/mtr
	16mm dia bar									
	B2		1	4	13.90	=	55.60			
							55.60	mtr		
						@	1.58		87.85	Kg/mtr
	20mm dia bar									
	B2		1	2	13.90	=	27.80			
							29.38	mtr		
						@	2.47		72.57	Kg/mtr
	16mm dia bar Extra Bar Top									
	B2		1	2	2.20	=	4.40			
							4.40	mtr		
						@	1.58		6.95	Kg/mtr
	20mm dia bar Extra Bar Bottom									
	B2		1	2	4.50	=	9.00			
							9.00	mtr		
						@	2.47		22.23	Kg/mtr
	16mm dia bar Extra Bar Bottom									
	B2		1	3	3.50	=	10.50			
							10.50	mtr		
						@	1.58		16.59	Kg/mtr
	20mm dia bar									
	B3		1	6	20.10	=	120.60			
							120.60	mtr		
						@	2.47		297.88	Kg/mtr
	12mm dia bar Extra Bar									
	B3		1	2	3.40	=	6.80			
							6.80	mtr		
						@	0.89		6.05	Kg/mtr
	16mm dia bar Extra Bar									
	B3		1	3	4.10	=	12.30			
							12.30	mtr		
						@	1.58		19.43	Kg/mtr
	12mm dia bar Extra Bar									
	B3		1	2	3.50	=	7.00			
							7.00	mtr		
						@	0.89		6.23	Kg/mtr
	16mm dia bar Extra Bar									
	B3		1	3	4.50	=	13.50			
							13.50	mtr		
						@	1.58		21.33	Kg/mtr
	12mm dia bar Extra Bar									
	B3		1	2	4.50	=	9.00			
							9.00	mtr		
						@	0.89		8.01	Kg/mtr
	20mm dia bar									

Scanned with CamScanner

	B4		1	4	21.40	=	85.60			
							85.60	mtr		
						@	**2.47**		**211.43**	Kg/mtr
	25mm dia bar									
	B4		1	2	21.40	=	42.80			
							42.80	mtr		
						@	**3.85**		**164.78**	Kg/mtr
	20mm dia bar Extra Bar									
	B4		1	2	8.50	=	17.00			
							17.00	mtr		
						@	**2.47**		**41.99**	Kg/mtr
	12mm dia bar Extra Bar									
	B4		1	2	3.50	=	7.00			
							7.00	mtr		
						@	**0.89**		**6.23**	Kg/mtr
	16mm dia bar Extra Bar									
	B4		1	2	5.00	=	10.00			
							10.00	mtr		
						@	**1.58**		**15.80**	Kg/mtr
	25mm dia bar									
	B4		1	3	6.00	=	18.00			
							18.00	mtr		
						@	**3.85**		**69.30**	Kg/mtr
	20mm dia bar									
	B6		1	6	10.15	=	60.90			
							60.90	mtr		
						@	**2.47**		**150.42**	Kg/mtr
	20mm dia bar Extra Bar									
	B6		1	3	4.30	=	12.90			
							12.90	mtr		
						@	**2.47**		**31.86**	Kg/mtr
	16mm dia bar Extra Bar									
	B6		1	3	3.00	=	9.00			
							9.00	mtr		
						@	**1.58**		**14.22**	Kg/mtr
	20mm dia bar Extra Bar									
	B6		1	3	8.30	=	24.90			
							24.90	mtr		
						@	**2.47**		**61.50**	Kg/mtr
	20mm dia bar									
	B7		1	6	14.40	=	86.40			
							86.40	mtr		
						@	**2.47**		**213.41**	Kg/mtr
	20mm dia bar Extra Bar									
	B7		1	3	4.50	=	13.50			
							13.50	mtr		
						@	**2.47**		**33.35**	Kg/mtr
	20mm dia bar Extra Bar									
	B7		1	3	10.00	=	30.00			
							30.00	mtr		
						@	**2.47**		**74.10**	Kg/mtr
	20mm dia bar									

C/FC

Scanned with CamScanner

	B8		1	6	18.90	=	113.40			
							113.40	mtr		
						@	**2.47**		**280.10**	Kg/mtr
	12mm dia bar									
	B8		1	4	18.90	=	75.60			
							75.60	mtr		
						@	**0.89**		**67.28**	Kg/mtr
	16mm dia bar									
	B8A		1	4	18.90	=	75.60			
							75.60	mtr		
						@	**1.58**		**119.45**	Kg/mtr
	25mm dia bar Extra Bar									
	B8		1	2	3.50	=	7.00			
							7.00	mtr		
						@	**3.85**		**26.95**	Kg/mtr
	20mm dia bar Extra Bar									
	B8		1	1	3.50	=	3.50			
							3.50	mtr		
						@	**2.47**		**8.65**	Kg/mtr
	25mm dia bar Extra Bar									
	B8		1	2	5.90	=	11.80			
							11.80	mtr		
						@	**3.85**		**45.43**	Kg/mtr
	20mm dia bar Extra Bar									
	B8		1	1	5.90	=	5.90			
							5.90	mtr		
						@	**2.47**		**14.57**	Kg/mtr
	20mm dia bar Extra Bar									
	B8		1	3	4.50	=	13.50			
							13.50	mtr		
						@	**2.47**		**33.35**	Kg/mtr
	25mm dia bar Extra Bar									
	B8		1	3	8.70	=	26.10			
							26.10	mtr		
						@	**3.85**		**100.49**	Kg/mtr
	20mm dia bar Extra Bar									
	B8		1	2	5.80	=	11.60			
							11.60	mtr		
						@	**2.47**		**28.65**	Kg/mtr
	16mm dia bar Extra Bar									
	B8		1	1	5.80	=	5.80			
							5.80	mtr		
						@	**1.58**		**9.16**	Kg/mtr
	12mm dia bar Extra Bar									
	B8A		1	2	3.90	=	7.80			
							7.80	mtr		
						@	**0.89**		**6.94**	Kg/mtr
	20mm dia bar Extra Bar									
	B8A		1	2	5.80	=	11.60			
							11.60	mtr		
						@	**2.47**		**28.65**	Kg/mtr
	16mm dia bar Extra Bar									

Scanned with CamScanner

	B8A		1	4	5.00	=	20.00			
							20.00	mtr		
						@	1.58		31.60	Kg/mtr
	16mm dia bar Extra Bar									
	B8A		1	2	5.20	=	10.40			
							10.40	mtr		
						@	1.58		16.43	Kg/mtr
	20mm dia bar									
	B11		1	3	15.40	=	46.20			
							46.20	mtr		
						@	2.47		114.11	Kg/mtr
	16mm dia bar									
	B11		1	3	15.40	=	46.20			
							46.20	mtr		
						@	1.58		73.00	Kg/mtr
	20mm dia bar Extra Bar									
	B11		1	3	2.80	=	8.40			
							8.40	mtr		
						@	2.47		20.74	Kg/mtr
	25mm dia bar Extra Bar									
	B11		1	3	5.60	=	16.80			
							16.80	mtr		
						@	3.85		64.68	Kg/mtr
	20mm dia bar Extra Bar									
	B11		1	3	8.80	=	26.40			
							26.40	mtr		
						@	2.47		65.21	Kg/mtr
	16mm dia bar									
	B12		1	4	5.60	=	22.40			
							22.40	mtr		
						@	1.58		35.39	Kg/mtr
	20mm dia bar									
	B12		1	2	5.60	=	11.20			
							11.20	mtr		
						@	2.47		27.66	Kg/mtr
	20mm dia bar									
	B13		1	5	22.10	=	110.50			
							110.50	mtr		
						@	2.47		272.94	Kg/mtr
	16mm dia bar									
	B13		1	1	22.10	=	22.10			
							22.10	mtr		
						@	1.58		34.92	Kg/mtr
	12mm dia bar Extra Bar									
	B13		1	2	2.20	=	4.40			
							4.40	mtr		
						@	0.89		3.91	Kg/mtr
	20mm dia bar Extra Bar									
	B13		1	3	4.30	=	12.90			
							12.90	mtr		
						@	2.47		31.85	Kg/mtr
	20mm dia bar Extra Bar									

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

	B13		1	3	3.60	=	10.80			
							10.80	mtr		
						@	2.47		26.67	Kg/mtr
	25mm dia bar Extra Bar									
	B13		1	2	5.40	=	10.80			
							10.80	mtr		
						@	3.86		41.67	Kg/mtr
	16mm dia bar Extra Bar									
	B13		1	2	2.60	=	5.20			
							5.20	mtr		
						@	1.58		8.22	Kg/mtr
	16mm Dia Bar									
	B14		1	4	6.25	=	25.00			
							25.00	mtr		
						@	1.58		39.51	Kg/mtr
	16mm dia bar Extra Bar									
	B14		1	2	5.00	=	10.00			
							10.00	mtr		
						@	1.58		15.80	Kg/mtr
	16mm dia bar Extra Bar									
	B14		1	2	2.00	=	4.00			
							4.00	mtr		
						@	1.58		6.32	Kg/mtr
	20mm Dia Bar									
	B15		1	6	26.10	=	156.60			
							156.60	mtr		
						@	2.47		386.67	Kg/mtr
	16mm dia bar Extra Bar									
	B15		1	3	4.10	=	12.30			
							12.30	mtr		
						@	1.58		19.44	Kg/mtr
	16mm dia bar Extra Bar									
	B15		1	3	4.00	=	12.00			
							12.00	mtr		
						@	1.58		18.96	Kg/mtr
	25mm dia bar Extra Bar									
	B15		1	3	4.60	=	13.80			
							13.80	mtr		
						@	3.86		53.24	Kg/mtr
	25mm dia bar Extra Bar									
	B15		1	3	8.70	=	26.10			
							26.10	mtr		
						@	3.86		100.69	Kg/mtr
	16mm Dia Bar									
	B17		1	4	7.10	=	28.40			
							28.40	mtr		
						@	1.58		44.88	Kg/mtr
	12mm Dia Bar									
	B17		1	4	7.10	=	28.40			
							28.40	mtr		
						@	0.89		25.24	Kg/mtr
	16mm dia bar Extra Bar									

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೮
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

	B17		1	2	3.80	=	7.60			
							7.60	mtr		
						@	1.58		12.01	Kg/mtr
	12mm dia bar Extra Bar									
	B17		1	2	2.80	=	5.60			
							5.60	mtr		
						@	0.89		4.98	Kg/mtr
	20mm Dia Bar									
	B18		1	4	11.40	=	45.60			
							45.60	mtr		
						@	2.47		112.59	Kg/mtr
	16mm Dia Bar									
	B18		1	4	11.40	=	45.60			
							45.60	mtr		
						@	1.58		72.06	Kg/mtr
	12mm dia bar Extra Bar									
	B18		1	2	3.60	=	7.20			
							7.20	mtr		
						@	0.89		6.40	Kg/mtr
	12mm dia bar Extra Bar									
	B18		1	2	2.50	=	5.00			
							5.00	mtr		
						@	0.89		4.44	Kg/mtr
	20mm Dia Bar									
	B19		1	4	10.40	=	41.60			
							41.60	mtr		
						@	2.47		102.73	Kg/mtr
	16mm Dia Bar									
	B19		1	4	10.40	=	41.60			
							41.60	mtr		
						@	1.58		65.74	Kg/mtr
	12mm dia bar Extra Bar									
	B19		1	2	2.50	=	5.00			
							5.00	mtr		
						@	0.89		4.44	Kg/mtr
	12mm dia bar Extra Bar									
	B19		1	2	2.50	=	5.00			
							5.00	mtr		
						@	0.89		4.44	Kg/mtr
	25mm Dia Bar									
	B21		1	6	26.80	=	160.80			
							160.80	mtr		
						@	3.86		620.37	Kg/mtr
	25mm dia bar Extra Bar									
	B21		1	2	5.50	=	11.00			
							11.00	mtr		
						@	3.86		42.44	Kg/mtr
	20mm dia bar Extra Bar									
	B21		1	2	11.50	=	23.00			
							23.00	mtr		
						@	2.47		56.79	Kg/mtr
	16mm dia bar Extra Bar									

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-0:
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

	B21		1	2	5.00	=	10.00			
							10.00	mtr		
						@	**1.58**		**15.80**	Kg/mtr
	25mm dia bar Extra Bar									
	B21		1	2	6.50	=	13.00			
							13.00	mtr		
						@	**3.86**		**50.15**	Kg/mtr
	20mm dia bar Extra Bar									
	B21		1	2	5.30	=	10.60			
							10.60	mtr		
						@	**2.47**		**26.17**	Kg/mtr
	20mm dia bar Extra Bar									
	B16		1	4	4.60	=	18.40			
							18.40	mtr		
						@	**2.47**		**45.43**	Kg/mtr
	20mm dia bar Extra Bar									
	B16		1	2	3.00	=	6.00			
							6.00	mtr		
						@	**2.47**		**14.81**	Kg/mtr
	16mm Dia Bar									
	B2A		1	4	6.80	=	27.20			
							27.20	mtr		
						@	**1.58**		**42.98**	Kg/mtr
	16mm dia bar Extra Bar									
	B2A		1	4	2.00	=	8.00			
							8.00	mtr		
						@	**1.58**			Kg/mtr
	16mm dia bar Extra Bar									
	B2A		1	2	5.90	=	11.80			
							11.80	mtr		
						@	**1.58**		**18.65**	Kg/mtr
	12mm Dia Bar									
	Duct Beam		1	4	2.20	=	8.80			
							8.80	mtr		
						@	**0.89**		**7.82**	Kg/mtr
	Strirrups For Beams									
	10mm dia bar									
			1	1450	1.75	=	2537.50			
							2537.50	mtr		
						@	**0.62**		**1573.25**	Kg/mtr
	8mm dia bar									
			1	850	1.55	=	1317.50			
							1317.50	mtr		
						@	**0.395**		**520.41**	Kg/mtr
	Pin For Beams									
	25mm dia bar									
			1	220	0.30	=	66.00			
							66.00	mtr		
						@	**3.85**		**254.10**	Kg/mtr
	Slab									
	10mm dia bar									
			1	20	8.40	=	168.00			

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆ.ಅ.ಪ. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

			1	22	7.30	=	160.60			
			1	40	6.30	=	252.00			
			1	15	5.70	=	85.50			
			1	30	6.80	=	204.00			
			1	31	6.60	=	204.60			
			1	37	10.50	=	388.50			
			1	20	8.80	=	176.00			
			1	21	8.40	=	176.40			
			1	22	8.40	=	184.80			
			1	22	8.10	=	178.20			
			1	14	7.00	=	98.00			
			1	12	7.40	=	88.80			
			1	21	7.10	=	149.10			
			1	21	5.50	=	115.50			
			1	15	8.80	=	132.00			
			1	15	7.50	=	112.50			
			1	10	7.30	=	73.00			
			1	12	5.30	=	63.60			
			1	28	7.40	=	207.20			
			1	28	7.10	=	198.80			
			1	26	10.70	=	278.20			
			1	16	12.20	=	195.20			
			1	14	6.10	=	85.40			
			1	20	9.10	=	182.00			
			1	20	7.10	=	142.00			
			1	16	7.60	=	121.60			
			1	16	9.60	=	153.60			
			1	12	7.10	=	85.20			
			1	12	6.70	=	80.40			
			1	4	6.20	=	24.80			
			1	18	7.80	=	140.40			
			1	18	8.10	=	145.80			
			1	16	6.80	=	108.80			
			1	16	8.30	=	132.80			
			1	11	6.10	=	67.10			
			1	11	6.50	=	71.50			
			1	18	8.70	=	156.60			
			1	18	8.40	=	151.20			
			1	19	8.50	=	161.50			
			1	20	6.80	=	136.00			
			1	11	1.60	=	17.60			
			1	11	6.60	=	72.60			
			1	20	8.40	=	168.00			
			1	20	8.60	=	172.00			
			1	18	9.00	=	162.00			
			1	18	7.30	=	131.40			
			1	2	4.00	=	8.00			
			1	2	3.88	=	7.75			
			1	2	3.75	=	7.50			
			1	2	3.63	=	7.25			
			1	2	3.50	=	7.00			
			1	2	3.38	=	6.75			

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೦

Scanned with CamScanner

1	2	3.25	=	6.50
1	2	3.13	=	6.25
1	2	3.00	=	6.00
1	2	2.88	=	5.75
1	2	2.75	=	5.50
1	2	2.63	=	5.25
1	2	2.50	=	5.00
1	2	2.38	=	4.75
1	2	2.25	=	4.50
1	2	2.13	=	4.25
1	2	2.00	=	4.00
1	2	1.88	=	3.75
1	2	1.75	=	3.50
1	2	1.63	=	3.25
1	2	1.50	=	3.00
1	2	1.38	=	2.75
1	2	1.25	=	2.50
1	2	1.13	=	2.25
1	2	1.00	=	2.00
1	2	0.88	=	1.75
1	2	0.75	=	1.50
1	2	0.63	=	1.25
1	2	0.50	=	1.00
1	2	0.38	=	0.75
1	2	0.25	=	0.50
1	2	0.13	=	0.25
1	2	5.00	=	10.00
1	2	4.80	=	9.60
1	2	4.60	=	9.20
1	2	4.40	=	8.80
1	2	4.20	=	8.40
1	2	4.00	=	8.00
1	2	3.80	=	7.60
1	2	3.60	=	7.20
1	2	3.40	=	6.80
1	2	3.20	=	6.40
1	2	3.00	=	6.00
1	2	2.80	=	5.60
1	2	2.60	=	5.20
1	2	2.40	=	4.80
1	2	2.20	=	4.40
1	2	2.00	=	4.00
1	2	1.80	=	3.60
1	2	1.60	=	3.20
1	2	1.40	=	2.80
1	2	1.20	=	2.40
1	2	1.00	=	2.00
1	2	0.80	=	1.60
1	2	0.60	=	1.20
1	2	0.40	=	0.80
1	2	0.20	=	0.40
1	2	4.00	=	8.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

			1	2	3.88	=	7.75			
			1	2	3.75	=	7.50			
			1	2	3.63	=	7.25			
			1	2	3.50	=	7.00			
			1	2	3.38	=	6.75			
			1	2	3.25	=	6.50			
			1	2	3.13	=	6.25			
			1	2	3.00	=	6.00			
			1	2	2.88	=	5.75			
			1	2	2.75	=	5.50			
			1	2	2.63	=	5.25			
			1	2	2.50	=	5.00			
			1	2	2.38	=	4.75			
			1	2	2.25	=	4.50			
			1	2	2.13	=	4.25			
			1	2	2.00	=	4.00			
			1	2	1.88	=	3.75			
			1	2	1.75	=	3.50			
			1	2	1.63	=	3.25			
			1	2	1.50	=	3.00			
			1	2	1.38	=	2.75			
			1	2	1.25	=	2.50			
			1	2	1.13	=	2.25			
			1	2	1.00	=	2.00			
			1	2	0.88	=	1.75			
			1	2	0.75	=	1.50			
			1	2	0.63	=	1.25			
			1	2	0.50	=	1.00			
			1	2	0.38	=	0.75			
			1	2	0.25	=	0.50			
			1	2	0.13	=	0.25			
			1	2	5.00	=	10.00			
			1	2	4.80	=	9.60			
			1	2	4.60	=	9.20			
			1	2	4.40	=	8.80			
			1	2	4.20	=	8.40			
			1	2	4.00	=	8.00			
			1	2	3.80	=	7.60			
			1	2	3.60	=	7.20			
			1	2	3.40	=	6.80			
			1	2	3.20	=	6.40			
			1	2	3.00	=	6.00			
			1	2	2.80	=	5.60			
			1	2	2.60	=	5.20			
			1	2	2.40	=	4.80			
			1	2	2.20	=	4.40			
			1	2	2.00	=	4.00			
			1	2	1.80	=	3.60			
			1	2	1.60	=	3.20			
			1	2	1.40	=	2.80			
			1	2	1.20	=	2.40			
			1	2	1.00	=	2.00			

Scanned with CamScanner

		1	2	0.80	=	1.60			
		1	2	0.60	=	1.20			
		1	2	0.40	=	0.80			
		1	2	0.20	=	0.40			
		1	2	5.50	=	11.00			
		1	2	5.38	=	10.75			
		1	2	5.25	=	10.50			
		1	2	5.13	=	10.25			
		1	2	5.00	=	10.00			
		1	2	4.88	=	9.75			
		1	2	4.75	=	9.50			
		1	2	4.63	=	9.25			
		1	2	4.50	=	9.00			
		1	2	4.38	=	8.75			
		1	2	4.25	=	8.50			
		1	2	4.13	=	8.25			
		1	2	4.00	=	8.00			
		1	2	3.88	=	7.75			
		1	2	3.75	=	7.50			
		1	2	3.63	=	7.25			
		1	2	3.50	=	7.00			
		1	2	3.38	=	6.75			
		1	2	3.25	=	6.50			
		1	2	3.13	=	6.25			
		1	2	3.00	=	6.00			
		1	2	2.88	=	5.75			
		1	2	2.75	=	5.50			
		1	2	2.63	=	5.25			
		1	2	2.50	=	5.00			
		1	2	2.38	=	4.75			
		1	2	2.25	=	4.50			
		1	2	2.13	=	4.25			
		1	2	2.00	=	4.00			
		1	2	1.88	=	3.75			
		1	2	1.75	=	3.50			
		1	2	1.63	=	3.25			
		1	2	1.50	=	3.00			
		1	2	1.38	=	2.75			
		1	2	1.25	=	2.50			
		1	2	1.13	=	2.25			
		1	2	1.00	=	2.00			
		1	2	0.88	=	1.75			
		1	2	0.75	=	1.50			
		1	2	0.63	=	1.25			
		1	2	0.50	=	1.00			
		1	2	0.38	=	0.75			
		1	2	6.40	=	12.80			
		1	2	6.23	=	12.45			
		1	2	6.05	=	12.10			
		1	2	5.88	=	11.75			
		1	2	5.70	=	11.40			
		1	2	5.53	=	11.05			

PC/TC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಸೇವಾ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

			1	2	5.35	=	10.70		
			1	2	5.18	=	10.35		
			1	2	5.00	=	10.00		
			1	2	4.83	=	9.65		
			1	2	4.65	=	9.30		
			1	2	4.48	=	8.95		
			1	2	4.30	=	8.60		
			1	2	4.13	=	8.25		
			1	2	3.95	=	7.90		
			1	2	3.78	=	7.55		
			1	2	3.60	=	7.20		
			1	2	3.43	=	6.85		
			1	2	3.25	=	6.50		
			1	2	3.08	=	6.15		
			1	2	2.90	=	5.80		
			1	2	2.73	=	5.45		
			1	2	2.55	=	5.10		
			1	2	2.38	=	4.75		
			1	2	2.20	=	4.40		
			1	2	2.03	=	4.05		
			1	2	1.85	=	3.70		
			1	2	1.68	=	3.35		
			1	2	1.50	=	3.00		
			1	2	1.33	=	2.65		
			1	2	1.15	=	2.30		
			1	2	0.98	=	1.95		
			1	2	0.80	=	1.60		
			1	2	0.63	=	1.25		
			1	2	0.45	=	0.90		
			1	2	0.28	=	0.55		
	Extra Bar		1	56	2.75	=	154.00		
			1	46	1.00	=	46.00		
			1	36	1.20	=	43.20		
			1	24	0.90	=	21.60		
			1	32	1.50	=	48.00		
			1	36	1.65	=	59.40		
			1	21	2.00	=	42.00		
							8186.05	mtr	
						@	0.62	5075.35	Kg/mtr
	12mm dia bar								
	CNB Beam		1	22	2.60	=	57.20		
			1	14	1.50	=	21.00		
							78.20	mtr	
						@	0.89	69.60	Kg/mtr
	Slab								
	8mm dia bar								
			1	29	4.10	=	118.90		
			1	29	4.25	=	123.25		
			1	30	5.90	=	177.00		
			1	16	12.00	=	192.00		
			1	46	2.80	=	128.80		
			1	50	2.65	=	132.50		

c/f

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

c/f

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner